BERTHS 203 TO 205 RECONSTRUCTION, DEEPENING & LENGHTENING PROPOSED DREDGING SUMMARY : OFFSHORE DUMPING

Contract Award Marine
Early Dredging Starts
Site Access Marine
Mobilise Basin & Berth Dredging Equipment Complete
Basin Dredging Start
Berth Dredging Start
Phase 1 - Marine Hand Over
Phase 2 - Marine Hand Over
Phase 3 - Marine Hand Over
Berth Deepening Project Planned Completion

PROPOSED DREDGING SUMMARY		Volume (m3)	Start Date	End Date
BERTH DEEPENING PROJECT				
PHASE 1 - BERTH 205				
Channel Widening and Basin Dredging (Dredging Services)	1 X TSHD, 1 x CSD and 1 x QHD intermittent	847 083	03-Jun-24	03-Oct-24
Dredge Basin and dispose of at offshore dumpsite	1 x TSHD	612 458	20-Dec-24	20-Mar-25
Berth Dredging Phase 1a (CH 392.65 to CH 100.00)	1 x CSD	55 365	13-Nov-24	27-Nov-24
Berth Dredging Phase 1b (CH 100.00 - CH 0.00)	1 x CSD	24 673	24-Nov-24	03-Dec-24
PHASE 2 - BERTH 204				
Berth Dredging (CH 400.00 to CH 732.00)	1 x CSD	117 266	01-Apr-26	25-Apr-26
PHASE 3 - BERTH 203				
Berth Dredging (CH 732.00 to CH 1276.00)	1 x CSD	181 943	17-Jan-28	19-Feb-28
	Total	**1 838 788**	**03-Jun-24**	**19-Feb-28**

	2024												2025												2026											
	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Channel Widening and Basin Dredging (Dredging Services)								24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914	24914
Dredge Basin and dispose of at offshore dumpsite												67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112	67 112												
Berth Dredging Phase 1a (CH 392.65 to CH 100.00)											27 683	27 683																								
Berth Dredging Phase 1b (CH 100.00 - CH 0.00)																														24 673						
PHASE 2 - BERTH 204																																				
Berth Dredging (CH 400.00 to CH 732.00)																																				
PHASE 3 - BERTH 203																																				

	2027												2028												2029											
	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Channel Widening and Basin Dredging (Dredging Services)	24914	24914	24914	24914	24914																															
Dredge Basin and dispose of at offshore dumpsite																																				
Berth Dredging Phase 1a (CH 392.65 to CH 100.00)																																				
Berth Dredging Phase 1b (CH 100.00 - CH 0.00)																																				
PHASE 2 - BERTH 204																																				
Berth Dredging (CH 400.00 to CH 732.00)						58 633	58 633																													
PHASE 3 - BERTH 203																					90971.5	90971.5														

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---